



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1ST QUARTER, CALENDAR YEAR 2015**

**LOCAL GOVERNMENT UNIT OF PANABO CITY
DAVAO DEL NORTE**

NO.	Programs or Projects	Locations	Total Costs	Date Started	Target Completion Date	Project Status		No. Of Extentions, if any	Remarks
						% of Completion	Actual Cost		
1	Rehabilitation of Buenavista - Waterfall FMR with Bridge Component	Brgy. Buenavista, Panabo City	14,608,515.29	5-Jul-12	28-Jan-13	74.97%	P 8,464,484.36		On-going
2	DSWD - Supplemental Feeding IV	Poblacion, Panabo City	4,691,365.20	10-Oct-14			857,451.38		On-going
3	CHd XI - Procurement of Medical Equipment, Drugs, Medicines and Supplies of Panabo City Safe Birthing Facility & Emergency Clinic	Poblacion, Panabo City	2,475,000.00	31-Jan-11	31-Dec-14		2,367,731.38		On-going
4	Philhealth Capitation	Poblacion, Panabo City	1,824,581.09	17-Jan-13	31-Dec-14		929,494.43		On-going
5	DILG -PCF - Concreting of City Road, Purok 2 Phase 6, Barangay Quezon	Brgy. Quezon	3,000,000.00	29-Dec-14	29-Mar-15	46%	1,374,700.68		On-going
6	Concreting of Brgy. Little Panay-Katipunan Phase V FMR	Brgy. Little Panay, Panabo City	11,700,000.00	19-Sep-14	19-Dec-14	58%	5,445,346.85		On-going
7	Concreting of Little Panay to Madua Road Section (Phase II), Brgy. Little Panay, Panabo City	Brgy. Madua, Panabo City	2,205,000.00	13-Nov-14	13-Feb-15	59%	2,136,331.73		On-going/1st Tranche
8	Proposed Construction of National Child Development Center, Gov't. Center, Panabo City Brgy. J.P Laurel, Panabo City	Poblacion, Panabo City	2,300,000.00	21-Feb-14	17-Sep-14	80%	1,841,271.28		On-going
9	DA - BUB - Projects on Grassroots Participatory Budgeting Process for CY 2014	Poblacion, Panabo City	5,450,000.00	7-Oct-14					For implementation
10	DSWD FO XI - Livelihood project for Grassroots Participatory Budgetary for 2014	Poblacion, Panabo City	1,000,000.00	5-Dec-14					For implementation

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

WINONA J. AVENIDO, CPA, MPA
City Accountant

ENGR. JAMES G. GAMAO
Local Chief Executive